1. Township Construction Crew

- **Project Location:** Devonshire and Southern Paxtonia Areas (BC-7/8) Map
- Approximate Percent Complete: 53%
- Project Status:
 - ☐ To date the following areas are complete or near completion:
 - (1) Radnor Dr and Merivale Ct (Site #5) Completed
 - (2) Milton Dr (Site #10) Completed
 - (3) Devonshire Rd and Old Pond Rd (Site #11a) Completed
 - (4) Burgundy Rd (Site #8a) Approximately 87% Completed
 - (a) Remainder of work to be completed concurrently with Sanitary mainline.
 - (5) Timothy Dr (Site 12) Completed
 - (6) Springfield St (Site #16) Completed
 - (7) Devonshire Rd and Green Hill Rd (Site #11c) Completed
 - (8) Devonshire Rd and Fairmount Dr (Site 11d) Completed

• Items to Note:

- ☐ Crew to mobilize back to project area after completion of Sanitary Sewer Work in Mini Basin PC-3E.
- ☐ Project Sites Remaining:
 - (1) Fairmount Dr and Wheatfield Dr (Site #15)
 - (2) Meadowbrook Dr and Oak Ave (Site #2)
 - (3) Kenwood Ave and Glenwood Ave (Site #4)
 - (4) Devonshire Heights Rd (Site #7)
 - (5) Tyler Dr (Site #8b)



Figure 1: Township Storm Sewer Replacement Crew Work Areas - North



Figure 2: Township Storm Sewer Replacement Crew Work Areas - South

2. Mini Basins BC-7A, 7B, 7C, 7D and 8C Sewer System Improvements Project

- **Project Location:** Devonshire and Southern Paxtonia Areas Map
- Contract Work: Replacement or Rehabilitation Storm and Sanitary Sewer System
 - Storm -3.8 miles, 255 structures,
 - (1) Replacement of Fairmont Dr Box Culvert
- Contractor: DOLI Construction Corporation
- Contract Value: \$18,886,489.20
- Contract Value Paid to Date: \$3,137,797.17 (through January)
- Approximate Percent Complete: 16.6%
- Substantial Completion Date: August 1, 2024
- Final Completion Date: October 1, 2024
- Project Status:
 - ☐ Completed Systems:
 - (1) Clover Road
 - (2) Fairmont Drive
 - ☐ Fairmont Drive Box Culvert Replacement Delayed Due to Utility Relocations