



# CHANGE ORDER NO. 04

Date of Issuance: 6/8/2023 Effective Date: DATE EXECUTED BY OWNER

Owner: Lower Paxton Township Contract No.: \_\_\_\_\_

Contractor: MacMor Construction, LLC Contract Name: 2020 LPT Drainage Improvements

Engineer: Herbert, Rowland & Grubic, Inc. HRG Project No.: R000184.0547

Project: 2020 Lower Paxton Township Drainage Improvements

The Contract is modified as follows upon execution of this Change Order:

**Description:** Due to the dry nature of the Spring growing season of 2023 (March 15 to June 1) rendering the growing season ineffective, the contract will be extended to include the Fall growing season of 2023. All reseeding and top dressing will be completed once more within the Fall planting season of August 1 to October 15. Upon completion of the work, the Township will notify property owners of their maintenance responsibilities and will require their due diligence in establishment of their lawn areas as they may desire. All site preparation, seeding, and soil supplements shall be completed by Contractor as per PENNDOT PUB 408 Section 804.3(a).

Attachments:

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price: <u>\$ 989,188.00</u>	Original Contract Times: Substantial Completion: <u>July 30, 2021</u> Ready for Final Payment: <u>August 20, 2021</u> days or dates
[Increase] [Decrease] from previously approved Change Orders No. <u>01</u> to No. <u>03</u> : <u>\$ 282,179.03</u>	[Increase] [Decrease] from previously approved Change Orders No. <u>01</u> to No. <u>03</u> : Substantial Completion: <u>479</u> Ready for Final Payment: <u>616</u> days
Contract Price prior to this Change Order: <u>\$ 1,271,367.03</u>	Contract Times prior to this Change Order: Substantial Completion: <u>November 21, 2022</u> Ready for Final Payment: <u>April 28, 2023</u> days or dates
[Increase] [Decrease] of this Change Order: <u>\$ 0.00</u>	[Increase] [Decrease] of this Change Order: Substantial Completion: <u>0</u> Ready for Final Payment: <u>168</u> days or dates
Contract Price incorporating this Change Order: <u>\$ 1,271,367.03</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>November 21, 2022</u> Ready for Final Payment: <u>October 13, 2023</u> days or dates

<b>RECOMMENDED:</b>	<b>AUTHORIZED BY:</b>	<b>RECEIVED:</b>
By: _____ Engineer (Authorized Signature)	By: _____ Owner (Authorized Signature)	By: _____ Contractor (Authorized Signature)
Title: _____	Title: _____	Title: _____
Date: _____	Date: _____	Date: _____

Approved by Funding Agency (if applicable)

By: \_\_\_\_\_ Date: \_\_\_\_\_  
Title: \_\_\_\_\_

Modified EJCDC® C-941, Change Order. Prepared and published 2018 by the Engineers Joint Contract Documents Committee.